COMPLETION REPORT

1	Name of the work	Improvements to roads & drains at Muneshwara nagara and ashok nagara Ward No. 14 Bagalagunte (2nd call)
2	Sanctioned Estimate No. & Date	TSNO:CE/B2/30/16-17 dt 25.2.2016
3	Head of Account which is chargeable	PCOM - 3089
4	Instrument Order NO. & Date	EE/DD/102/16-17 dt 7.1.2017
5	Name Of Contractor	Sri. R. NITHIN, #66, Nisargadama, 3rd Main Road, 2nd cross, Hemavathi Nagara, Hasan-573201.
6 a	Time Stipulated for Completion of work	
b	Delay in Exculpation of Work	
7	Measurement recorded in	MB no 1724/ APW 17206/ AW 17220 20/2
8	Check Measurement of the Asst	
9	Name of the office/official in charge of the work	
10	a) Asst. Eng/junior Eng	D.S. [illegible]
	b) Asst. Exe Engineer	[illegible]

Sanctioned Estimate Amout	Amout Claims As per Actually Vide As per bills	Excess	Savings
40.00 Lacs	3428811.00	—	571189.00

1) Certified that the above work has been completed within the stipulated time noted in the
2) Certified that the contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER. EXECUTIVE ENGINEER - W.14 ASSIATANT EXECUTIVE ENGINEER

Bruhat Bangalore Mahanagara Palike,
Dasarahalli Division, Bangalore-57.